

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek Principal: Elizabeth Rivera


Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$1,744,933	Available Budget:	\$1,626,544

2019 Bond Referendum Renovation

Project ID: 51925344-1

Current Phase: Design Phase %: 17% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems.


Monthly Progress: Early design package is in progress for cable trays, new IT closets, and antennas. Construction Documents are in progress for the early package. Remaining scope of work design anticipated complete early May.

Playground Renovation

Project ID: 51925344-2

Current Phase: Construction Phase %: 20% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of work includes new playground surface areas.

Monthly Progress: Purchase order has been issued. Equipment is on order. Construction scheduled for the week of Spring Break.