

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2021



## Lady's Island Elementary School 73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort

Principal: Marvelle L. Ulmer

Original Appropriations:	\$1,757,099	Encumbered and Paid:	\$850,422
Transfers/Adjustments:	\$43,641	Paid to Date:	\$0
Revised Budget:	\$1,800,740	Available Budget:	\$950,318

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925335-1


Current Phase: Construction

Phase %: 35%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems. Playground areas will be updated.

**Monthly Progress:** Construction in progress. IT room buildout is nearing completion. Cable trays in progress.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925335-2


Current Phase: Design

Phase %: 35%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, and electrical systems.

**Monthly Progress:** Phase 2 is pending progress on Phase 1 prior to GMP progress.