

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2021



## Michael C. Riley Elementary School 200 Burnt Church Rd, Bluffton 29910

Cluster: Bluffton

Principal: Adrienne Sutton

Original Appropriations:	\$2,870,936	Encumbered and Paid:	\$1,242,012
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,870,936	Available Budget:	\$1,628,924

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925374-1


Current Phase: Construction

Phase %: 60%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
Safety/Security  
Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

**Monthly Progress:** Construction is in progress. Vestibule safety/security work is complete. IT room renovations are in progress.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925374-2


Current Phase: Construction

Phase %: 42%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
Safety/Security  
Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

**Monthly Progress:** Construction in progress. Submittals are being prepared.

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2021




## Michael C. Riley Elementary School

### Facilities Update by Project Cont.

Playground Renovation Project ID: 51925374-3

Current Phase: Construction Phase %: 30% Delivery Method: CMAR

Design Firm: Churchich Recreation and Design Contractor: Churchich Recreation and Design



Construction Start: Q2 2021

Construction End: Q3 2021

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Scope of work includes upgrades to the Playground areas.

**Monthly Progress:** Construction in progress. Turf replacement is complete. Playground web climber has been replaced. Playground is being investigated. Playground replacement may not be required based on age and condition.