

# MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2021



## May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$12,698,943
Transfers/Adjustments:	\$0	Paid to Date:	\$11,982,811
Revised Budget:	\$25,471,324	Available Budget:	\$12,772,381

### Phase 1 - 2019 Bond Referendum Addition


Project ID: 51925397-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum  
Building additions

**Project Details:** Scope of work for Phase 1 to include building addition.

**Monthly Progress:** Project construction and closeout is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925397-2

Current Phase: Planning

Phase %: 0% Delivery Method: CMAR

Design Firm: TBD

Contractor: TBD



Scope: 2019 Bond Referendum  
Athletics  
CATE expansion  
Safety/Security

**Project Details:** Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

**Monthly Progress:** Project is in planning. Construction scheduled to begin Fall 2022.