

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2021



## May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$12,688,146
Transfers/Adjustments:	\$0	Paid to Date:	\$11,974,803
Revised Budget:	\$25,471,324	Available Budget:	\$12,783,178

### Phase 1 - 2019 Bond Referendum Addition

Project ID: 51925397-1


Current Phase: Closeout

Phase %: 99%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum**  
Building additions

**Project Details:** Scope of work for Phase 1 to include building addition.

**Monthly Progress:** Project construction is complete. Landscaping is complete. Closeout is pending final change order from design firm to be completed.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925397-2


Current Phase: Planning

Phase %: 0%

Delivery Method: CMAR

Design Firm: TBD

Contractor: TBD



Scope: **2019 Bond Referendum**  
Athletics  
CATE expansion  
Safety/Security

**Project Details:** Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

**Monthly Progress:** Project is in planning. Construction scheduled to begin Summer 2022.