

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



## May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$12,683,342
Transfers/Adjustments:	\$0	Paid to Date:	\$10,850,668
Revised Budget:	\$25,471,324	Available Budget:	\$12,787,982

### Phase 1 - 2019 Bond Referendum Addition

Project ID: 51925397-1


Current Phase: Closeout

Phase %: 98%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum  
Building additions

**Project Details:** Scope of work for Phase 1 to include building addition.

**Monthly Progress:** Project construction is complete. Landscaping is complete. Closeout documents have been reviewed by the design firm. Contractor has revised closeout documents and resubmitted for review.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925397-2


Current Phase: Planning

Phase %: 3%

Delivery Method: CMAR

Design Firm: TBD

Contractor: TBD



Scope: 2019 Bond Referendum  
Athletics  
CATE expansion  
Safety/Security

**Project Details:** Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

**Monthly Progress:** Project is in planning. Construction scheduled to begin Summer 2022.