

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



May River High School 601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton Principal: Todd Bornscheuer


Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$12,683,342
Transfers/Adjustments:	\$0	Paid to Date:	\$10,841,446
Revised Budget:	\$25,471,324	Available Budget:	\$12,787,982

Phase 1 - 2019 Bond Referendum Addition

Project ID: 51925397-1

Current Phase: Closeout Phase %: 98% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd. Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Building additions

Project Details: Scope of work for Phase 1 to include building addition.


Monthly Progress: Project construction is complete. Landscaping is complete. Closeout documents are in review.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925397-2

Current Phase: Planning Phase %: 3% Delivery Method: CMAR

Design Firm: TBD Contractor: TBD



Scope: 2019 Bond Referendum
Athletics
CATE expansion
Safety/Security

Project Details: Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

Monthly Progress: Project is in planning. Construction scheduled to begin Fall 2022.