

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2021



Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude

Original Appropriations:	\$1,089,146	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$1,089,146	Available Budget:	\$970,757

2019 Bond Referendum Renovation

Project ID: 51925338-1


Current Phase: Planning

Phase %: 0%

Delivery Method: CMAR

Design Firm:

Contractor:



Construction Start: Q2 2022

Construction End: Q4 2022

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: **2019 Bond Referendum**

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.

Monthly Progress: Project is in planning. Construction scheduled to begin Fall 2022.