MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021





Pritchardville Elementary School 9447 Evan Way, Bluffton 29910

	Cluster: Bluffton Principal:			al: Brenda	: Brenda Blue		
Original Appropriations:	\$2,757,889	Encumbered and	ncumbered and Paid:		\$139,538		
Transfers/Adjustments:	\$ 0	Paid to Date:	Paid to Date:		\$139,538		
Revised Budget:	\$2,757,889 Available Budget:		•	\$2,618,351			
2019 Bond Referendum Ren Current Phase: Planning		e%: 0% Delivery	Method:	Project I	D: 519253	78-1	
Design Firm: TBD		Contractor: T	BD				
0 10 20	30 40	50 60	70	80	90	100%	
	Construction St	art: Q2 2023	Constru	ction End:	Q4 2023		
Architect Selection Design/Permitting		Project Bid Cons		truction Closeout			
Scope: <u>2019 Bond Referendum</u> Playgrounds		Project Detail improvements, 7 upgrades to the	Гechnology Ir	frastructure			