

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31



Red Cedar Elementary School 10 Box Elder St, Bluffton 29910

Cluster: Bluffton

Principal: Dr. Kathleen Corley

Original Appropriations:	\$2,029,747	Encumbered and Paid:	\$14,179
Transfers/Adjustments:		Paid to Date:	\$26,660
Revised Budget:	\$2,029,747	Available Budget:	\$2,001,893

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925376-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Safety/Security

Project Details: Phase 1 scope of work includes installation of a speed bump on an adjacent street to the campus.

Monthly Progress: Speed bump construction has finished. Closeout documents have been received and are in review.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925376-2

Current Phase: Planning

Phase %: 5%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.

Project timeline to be determined.



Scope: 2019 Bond Referendum
Playgrounds
Safety/Security
Technology /Infrastructure

Project Details: Phase 2 scope of work includes improvements to Technology/Infrastructure, Safety/Security, and Playground areas.

Monthly Progress: Project is in planning.