

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31



## Robert Smalls International Academy 43 W. K. Alston Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Celestine LaVan, Ed.D.

Original Appropriations:	\$62,443,864	Encumbered and Paid:	\$3,182,382
Transfers/Adjustments:		Paid to Date:	\$309,536
Revised Budget:	\$62,443,864	Available Budget:	\$59,261,482

### Phase 1 - 2019 Bond Referendum School Repl

Project ID: 51925383-1


Current Phase: Design

Phase %: 20%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: J.E. Dunn Construction Company



**Scope: 2019 Bond Referendum  
Playgrounds  
School Replacement**

**Project Details:** Phase 1 scope of work is to construct school replacement and playground renovations while current campus remains in use.

**Monthly Progress:** Schematic Design documents are complete and being reviewed. Contractor currently reviewing design for Value Engineering possibilities. Design Development documents due early November. Virtual community input meeting scheduled for November 12, 6-7 pm.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925383-2


Current Phase: Design

Phase %: 20%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: J.E. Dunn Construction Company



**Scope: 2019 Bond Referendum  
Athletic Improvements  
Demolition/Site Restoration**

**Project Details:** Phase 2 scope of work is to include the demolition and site restoration of the original school. Additionally, athletic improvements including new turf field and track are to take place during Phase 2 after the school replacement is complete.

**Monthly Progress:** Schematic Design documents are complete and being reviewed. Contractor currently reviewing design for Value Engineering possibilities. Design Development documents due early November. Virtual community input meeting scheduled for November 12, 6-7 pm.