

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021



St. Helena Early Childhood Center 1031 Sea Island Pkwy, St. Helena Island 29920

Cluster: Beaufort Principal: Dr. Tara Mack

Original Appropriations:	\$113,894	Encumbered and Paid:	\$171,706
Transfers/Adjustments:	\$70,260	Paid to Date:	\$171,706
Revised Budget:	\$184,154	Available Budget:	\$12,448

2019 Bond Referendum Renovation

Project ID: 51925315-1


Current Phase: Closeout

Phase %: 98%

Delivery Method:

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum
Playgrounds**

Project Details: Scope of work includes new playground equipment and surface areas.

Monthly Progress: Construction is complete. Pending final amendments prior to completion.