

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



## St. Helena Early Childhood Center 1031 Sea Island Pkwy, St. Helena Island 29920


Cluster: Beaufort      Principal: Dr. Tara Mack

Original Appropriations:	\$113,894	Encumbered and Paid:	\$184,154
Transfers/Adjustments:	\$70,260	Paid to Date:	\$156,643
Revised Budget:	\$184,154	Available Budget:	\$0

### 2019 Bond Referendum Renovation

Project ID: 51925315-1

Current Phase: Closeout      Phase %: 94%      Delivery Method:  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum  
Playgrounds**

**Project Details:** Scope of work includes new playground equipment and surface areas.  
**Monthly Progress:** Construction is complete with closeout in progress. Design firm reviewing closeout documents.