

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2021



## St. Helena Elementary School 1025 Sea Island Pkwy, St. Helena Island 29920

Cluster: Beaufort Principal: Dr. Tara Mack


Original Appropriations:	\$2,133,509	Encumbered and Paid:	\$347,878
Transfers/Adjustments:	\$0	Paid to Date:	\$0
Revised Budget:	\$2,133,509	Available Budget:	\$1,785,631

### 2019 Bond Referendum Renovation

Project ID: 51925339-1

Current Phase: Construction Phase %: 35% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**

- Design Services
- Playgrounds
- Safety/Security
- Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

**Monthly Progress:** Construction is in progress. IT room renovation is in progress. Painting of the school corridors is in progress. Existing cable trays are being investigated for potential reuse.