

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31



**St. Helena Elementary School**  
**1025 Sea Island Pkwy, St. Helena Island 29920**

Cluster: Beaufort      Principal: Dr. Tara Mack


Original Appropriations:	\$2,133,509	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$2,133,509	Available Budget:	\$2,133,509

## 2019 Bond Referendum Renovation

Project ID: 51925339-1

Current Phase: Design      Phase %: 10%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**

- Design Services
- Playgrounds
- Safety/Security
- Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

**Monthly Progress:** Scope verification is in progress. Early design package is in progress for cable trays, new IT closets, and attenas.