

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



**St. Helena Elementary School**  
**1025 Sea Island Pkwy, St. Helena Island 29920**

Cluster: Beaufort      Principal: Dr. Tara Mack


Original Appropriations:	\$2,133,509	Encumbered and Paid:	\$0
Transfers/Adjustments:	\$0	Paid to Date:	\$0
Revised Budget:	\$2,133,509	Available Budget:	\$2,133,509

## 2019 Bond Referendum Renovation

Project ID: 51925339-1

Current Phase: Design      Phase %: 17%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**

- Design Services
- Playgrounds
- Safety/Security
- Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

**Monthly Progress:** Early design package is in progress for cable trays, new IT closets, and antennas. Construction Documents are in progress for the early package. Remaining scope of work design anticipated complete early May.