

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



St. Helena Elementary School
1025 Sea Island Pkwy, St. Helena Island 29920

Cluster: Beaufort Principal: Dr. Tara Mack


| | | | |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,133,509 | Encumbered and Paid: | \$0 |
| Transfers/Adjustments: | \$0 | Paid to Date: | \$0 |
| Revised Budget: | \$2,133,509 | Available Budget: | \$2,133,509 |

2019 Bond Referendum Renovation

Project ID: 51925339-1

Current Phase: Design Phase %: 18% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

- Design Services
- Playgrounds
- Safety/Security
- Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

Monthly Progress: Early design package is in progress for cable trays, new IT closets, and antennas. Construction Documents are in progress for the early package. Remaining scope of work design anticipated complete early May.