

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2021



## Whale Branch Middle School 2009 Trash Pkwy, Seabrook 29940

Cluster: Whale Branch    Principal: Freddie Lawton


Original Appropriations:	\$3,178,316	Encumbered and Paid:	\$3,511,824
Transfers/Adjustments:	\$1,001,520	Paid to Date:	\$318,425
Revised Budget:	\$4,179,836	Available Budget:	\$668,012

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925385-1

Current Phase: Closeout    Phase %: 97%    Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.    Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
Safety/Security  
Technology /Infrastructure

**Project Details:** Phase 1 scope of work includes Safety and Security related to bullet-resistant entryways, technology for radio reception and increased server room capacity, and ADA stadium improvements.


**Monthly Progress:** Construction complete. Closeout to take place with Phase 2.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925385-2

Current Phase: Construction    Phase %: 23%    Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.    Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
Athletics  
Safety/Security  
Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes Athletic improvements, Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Construction in progress. Submittals in progress.