

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



## Hilton Head Island Middle School 55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Pat Freda

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$119,910
Transfers/Adjustments:	\$0	Paid to Date:	\$119,910
Revised Budget:	\$26,763,756	Available Budget:	\$26,643,846

### 2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Design

Phase %: 14%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum  
Renovations  
Safety/Security**

<b>Project Details:</b> Scope of work includes Safety/Security improvements and renovations to the building.
<b>Monthly Progress:</b> Design scope verification in progress.