

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



Hilton Head Island Middle School 55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Pat Freda


Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$119,225
Transfers/Adjustments:	\$0	Paid to Date:	\$119,225
Revised Budget:	\$26,763,756	Available Budget:	\$26,644,531

2019 Bond Referendum Renovation

Project ID: 51925387-1

Current Phase: Planning Phase %: 10% Delivery Method: CMAR

Design Firm: TBD Contractor: TBD



**Scope: 2019 Bond Referendum
Renovations
Safety/Security**

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: Project is currently in the planning phase. Start of design is scheduled for early 2021 with construction scheduled to start in Summer 2022. Scheduled for Board approval of the design firm in February.