

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2021



Hilton Head Island Middle School 55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head

Principal: Pat Freda

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$1,716,043
Transfers/Adjustments:	\$0	Paid to Date:	\$301,528
Revised Budget:	\$26,763,756	Available Budget:	\$25,047,713

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Design

Phase %: 20%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Renovations
Safety/Security

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: Design Development drawings are in review.