

Measure T

Status of  
Implementation  
Highlights

Quarterly Report  
February 2021

# Health and Safety

- ▶ **Air filtration:**
  - ▶ 1500 HEPA filters as recommended by ASHRAE have been received; vast majority installed with 2 per classroom in classrooms in use or planned for student use and in other used spaces; additional orders made to cover all spaces
  - ▶ MERV 8 filters upgraded to MERV 11 filters throughout District
  - ▶ Thermostat upgrades to begin to include CO2 monitors
- ▶ **Hand-sanitizer dispensers:** installed in 99-100% of classrooms and work areas; some still waiting on sanitizing gel which is back-ordered but expected before end of February
- ▶ **Hand-washing stations:** some installations have been made outdoors with all locations identified; may need to contract out rest of installations
- ▶ **Water-bottle fillers:** outside locations identified and fillers have been ordered; may need to contract out installations
- ▶ **Vape Detectors** in all restrooms serving 6<sup>th</sup>-8<sup>th</sup> grade students: installed by end of March 2021

# Addition of HVAC



**AEDIS REPORT AND  
RECOMMENDATIONS PROVIDED AT  
JANUARY 21 BOARD MEETING**



**DISTRICT WILL MAKE IMPLEMENTATION  
RECOMMENDATIONS AT FEBRUARY 18/MARCH 4  
BOARD MEETING INCLUDING RECOMMENDING AN  
ARCHITECTURAL FIRM TO DO THE DESIGN WORK  
FOR THE FIRST SET OF SCHOOLS**

# Sinks

Repairs: ongoing based on work orders



Addition of Hot Water: to be started by end of March 2021 and completed by end of September 2021; now considering hot water heaters in cabinets under sinks rather than hot spots due to useful life



Addition of sinks: timeline tbd by March 2021

# Restroom Upgrades and Modernization

Upgrades completed in  
seven restrooms at Borel  
MS

Assessment underway  
Districtwide to determine  
what is needed at each  
student and staff restroom  
with those most in need  
identified by end of June  
2021

# Bowditch Build/Rebuild/Modernization Project

Board item tonight to approve agreement with HED for this project

Feasibility studies leading to recommendation by June of which portions of campus to rebuild and which to renovate given the budget for the project and the recommended locations for the rebuilt facilities and the new gym/locker rooms

School and community outreach regarding draft recommendations planned for late spring

# New Multipurpose Rooms at LEAD, Highlands, Meadow Heights and Parkside Montessori

Architect selection  
process underway with  
recommendation planned  
for March 4 Board meeting

4 March

April

Initial planning work to  
begin with District and  
School Teams in April

# Solar Power

Consultant selection process nearing completion with recommendation slated for the February 18 Board meeting





# Board questions ▶ and comments