



3411 Richmond Avenue, Suite 725  
Houston, Texas 77046

## 2017 BOND PROJECTS – BOARD UPDATE

### Hunters Creek Elementary Replacement

Spring Branch Independent School District

Architect Name Project No.: 18-056  
Date: April 30, 2020



#### 1) PROJECT TEAM:

Owner:	Spring Branch ISD	Assoc. Supt. For Operations:	Travis Stanford
SBISD Project No.:	67212	Project Managers:	Kris Drosche Noel Moreno
Architect:	Pfluger Architects	Principal-in-Charge:	Michelle Dudley
		Project Manager:	Michael Martinez
		Assistant P.M.:	Alfonso Montoya
CM@Risk:	Brookstone	Project Manager:	Chase Kirkwood
		Superintendent:	Mike Ekenseair

#### 2) GENERAL SCOPE OF WORK:

Construction of a new replacement Elementary School for planned capacity of **700 students**.

Existing school to be demolished.

##### **Off-Site Transition:**

Campus to move off-site to South Transition Campus (WAIS-Westchester Academy) in January 2020. Occupants to move from the South Transition Campus (WAIS - Westchester Academy) to new facility in July 2021.

#### 3) BOND PLAN PROJECT TIMELINE:

The following timeline was established when HCE began Pre-Design information gathering. *Please note: The Project Advisory Team is involved from Schematic Design (SD) thru the Construction Document (CD) phase.*

PROJECT ADVISORY TEAM	January 2019 – November 2019
CM@R SELECTION	January 2019 – February 2019
SCHEMATIC DESIGN	March 2019 – April 2019
DESIGN DEVELOPMENT	May 2019 – August 2019
CONSTRUCTION DOCUMENTS	September 2019 – December 2019
PERMIT RECEIVED	January 2020 – February 2020
BIDDING / BOARD APPROVAL	January 2020 – March 2020
<b>CONSTRUCTION PHASE</b>	<b>April 2020 – July 2021</b>
OCCUPANCY	August 2021

Current Point

#### 4) PROJECT STATUS OVERVIEW



3411 Richmond Avenue, Suite 725  
Houston, Texas 77046

Brookstone Construction has nearly completed demolition and is currently in progress with laying out underground utility scope of work. Pier Drilling began and concrete grade beam pouring has started at Areas 'E' and 'F'.

**5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

The following activities have taken place:

- April 6, 2020- Roll test performed on subgrade
- April 20, 2020- Pier Drilling began.
- May 1, 2020- Demolition nearly complete.

**6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- May 5, 2020- Next scheduled Meeting.
- May 8, 2020- Slab expected to commence concrete pour.

**7) IMAGES:**





3411 Richmond Avenue, Suite 725  
Houston, Texas 77046

