



## 2017 BOND PROJECTS – BOARD UPDATE

### Landrum MS Replacement

Spring Branch Independent School District

Stantec Project No. 214000653

August 31, 2021

#### 1) PROJECT TEAM:

Owner:	Spring Branch ISD	Assoc. Supt. For Operations:	Travis Stanford
SBISD Project No.	67213	Project Managers:	Kris Drosche Geoffrey Bay
Architect:	Stantec Architecture, Inc.	Partner-in-Charge:	Jennifer Henrikson
		Project Manager:	Gary Dunn
CM@Risk:	Durotech		

#### 2) GENERAL SCOPE OF WORK:

Replacement of Landrum Middle School with new 1100 student campus on existing site. Scope includes demolition of existing campus, added drainage detention, construction of new building and associated site work.

##### **Off-Site Transition:**

Conceptual studies have revealed on site transition is feasible.

#### 3) BOND PLAN PROJECT TIMELINE:

PROJECT ADVISORY TEAM	JANUARY 2019 – NOVEMBER 2019
CM@R SELECTION	MARCH 2019
CONCEPTUAL SITE STUDY	AUGUST 2018 – DECEMBER 2018
SCHEMATIC DESIGN	JANUARY 2019 – MARCH 2019
DESIGN DEVELOPMENT	MARCH 2019 – MAY 2019
CONSTRUCTION DOCUMENTS	MAY 2019 – AUGUST 2019
PERMIT RECEIVED	MARCH 30, 2020
BIDDING / BOARD APPROVAL	SEPTEMBER 2019 – NOVEMBER 2019
<b>CONSTRUCTION PHASE</b>	<b>DECEMBER 2019 – OCTOBER 2021</b>
<b>OCCUPANCY</b>	<b>AUGUST 2021</b>

Current Point

#### 4) PROJECT STATUS OVERVIEW

Project is in Phase II construction. Building is occupied.

#### 5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- BUILDING IS OPEN AND OCCUPIED
- Phase II Sitework Paving and Landscaping
- Interior Metal Panel Graphics



**Stantec**

Stantec Architecture Inc.  
910 Louisiana St Suite 2600, Houston TX 77002

**6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- SCHOOL OPENS AUGUST 16TH
- Complete Punch List Items
- Complete AV installations
- Continue Phase II site work and landscaping

**7) PHOTOGRAPHS:**

Front Entry



Courtyard Temporary Graphics







**Stantec**

Stantec Architecture Inc.  
910 Louisiana St Suite 2600, Houston TX 77002

Track Striping



Site Fencing





**Stantec**

Stantec Architecture Inc.  
910 Louisiana St Suite 2600, Houston TX 77002

Grass Install at Front Entry





Site Directional Signage



Marquee Monument Sign Masonry



Landscaping and Seat wall at Entry



Events Entry





SportCourt



Library Technology Tables





Metal Panel Lion Graphics

