

2017 BOND PROJECTS – BOARD UPDATE

Nottingham Elementary School Replacement

Spring Branch Independent School District
 SBISD Project No. 67236
 PBK Project No. 20335
 March 31, 2022



1) PROJECT TEAM:

Owner:	Spring Branch ISD	Assoc. Superintendent for Ops:	Travis Stanford
		Director of P&C:	Max Buja
		Project Manager:	Noel Moreno / Geoff Bay
Architect:	PBK	Partner-in-Charge:	Brandon Ross
		Architect / Client Executive:	Philip Stewart
CM-at-Risk:	Durotech, Inc.		


2) GENERAL SCOPE OF WORK:

- Replacement of Nottingham Elementary School while maintaining school operations during construction.

3) BOND PLAN PROJECT TIMELINE:

- The following project is included in year four of the bond program. The Project Advisory Team is involved from the Schematic Design (SD) to the Design Development (DD) phase.

PROJECT ADVISORY TEAM	JANUARY 2021 – AUGUST 2021
CMAR SELECTION PROCESS	JANUARY 2021 – MARCH 2021
	JANUARY 2021 – APRIL 2021
DESIGN DEVELOPMENT	MAY 2021 – JUNE 2021
CONSTRUCTION DOCUMENTS	JULY 2021 – NOVEMBER 2021
GMP PROCESS / BOARD APPROVAL	OCTOBER 2021 – MARCH 2022
CONSTRUCTION PHASE	MARCH 2022 – AUGUST 2023
OCCUPANCY	AUGUST 2023



4) PROJECT STATUS OVERVIEW

- Underground Utility connections have been finished, except for sewer.

5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Building permitting is on-going. Waiting for the last few comments to get approved to receive building permit.
- Durotech has completed underground utility connections.
- Ground leveling and compacting is on-going.

6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Building permit is expected to be received over the course the month.
- Building Pad will commence soon.

7) PHOTOGRAPHS:



Soil Compacting



Temp. Lift station installation



Outdoor play canopy demo.