



Project: Elida Local Schools

Week of: 05/03/2021

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
05-10-2021	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
05-10-2021	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
05-19-2021	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Terrazzo polishing is taking place in C
- Ceiling installation continues in A and B
- Casework installation continues on 1st floor
- Ceramic tile work continues throughout
- Roof trim and soffit work is taking place
- Ceiling pad installation is taking place where available
- Finish paint continues on 1st floor

Planned Activities for Next Week:

- Roof soffit work should be completed
- Terrazzo pours will start in the student dining
- MEP above ceiling punch work is taking place on 1st floor classroom wings
- Paint continues on the 1st floor
- Casework installation will continue on 1st floor
- Door and hardware installation will continue
- Classroom flooring installation should start
- Drywall finish and ceiling grid continues

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Work in the main mechanical room continues



Kitchen hood duct insulation is completed

PHOTOS



Casework installation in the art kiln room has taken place



Framing for the science/tech sign out room is taking place




Soffit installation over one of the canopy entrances is taking place



Ceiling pad installation has started in the admin area



Lighting and ceiling pad installation started in the art room



Tech room cabling staged and ready to be landed