



Project: Elida Local Schools

Week of: 04/26/2021

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
05-03-2021	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
05-03-2021	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
05-19-2021	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Terrazzo pouring in the Unit B/C corridor has started
- Ceiling installation is taking place in the student dining
- Casework installation continues on 1st floor
- Ceramic tile work continues throughout
- Roof trim and soffit work is taking place
- Ceiling grid continues on 1st floor pad installation on 2nd floor
- Finish paint continues on 1st floor

Planned Activities for Next Week:

- Roof soffit work should be completed
- Terrazzo pours will start in the student dining
- MEP above ceiling on the 1st floor classroom wings continues
- Paint continues on the 1st floor
- Casework installation will continue on 1st floor
- Door hardware installation will start
- Ceramic wall tile will continue
- Drywall finish and ceiling grid continues

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Ceiling grid installation taking place in the student dining



Ceiling grid installation in west end of student dining

PHOTOS



Terrazzo pours taking place in the connector corridor



Restroom fixture installation has started in the group restrooms



Restroom sink installation has started outside the group restroom areas



Main entry storefront installation continues



Main mechanical room equipment being set and piped in



Casework installation in one of the teacher work rooms