



Project: Elida Local Schools

Week of: 02/08/2021

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
02-15-2021	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
02-14-2021	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
02-17-2021	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Ductwork continues in Units C, D, E and F 1st floor
- Window installation continues as glazing becomes available
- Casework delivery started today
- Stair rail installation will start
- Interior CMU work continues in Units A and B
- Ceiling grid has continues on 2nd floor
- Finish paint continues on 2nd floor

Planned Activities for Next Week:

- Roof panel installation will continue as weather permits
- Glass installation will continue in Units as glazing comes in
- MEP above ceiling on the 1st floor classroom wings continues
- Paint continues on the 1st and 2nd floor
- Casework installation will begin
- Interior masonry walls will continue
- Ceiling grid will continue on 2nd floor

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Interior walls being installed at the media center area continues



Stair railings are being installed

PHOTOS



Paint has started at the main entry reception area of the admin. office



Casework is being delivered and placed in rooms for installation on 2nd floor



MEP work taking place in the kitchen



Grid installation continues on 2nd floor



Work continues at the 1st floor Unit C hub classroom area



Interior CMU continues in Unit B