



Project: Elida Local Schools

Week of: 01/04/2021

PROJECT TEAM

Owner: Elida Local Schools.....
Architect: Garmann/Miller.....
Construction Manager: Peterson Construction Company.....

FUTURE MEETING DATES

Date	Time	Location	Topic
01-11-2021	1300hrs.....	Peterson Job Trailer.....	Contractor Progress Meeting
01-11-2021.....	1030hrs.....	Peterson Job Trailer.....	Owner Project Update Meeting
01-20-2021.....	1000hrs.....	Elida District Office.....	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Ductwork continues in Units C, D, E and F 2nd floor
- Window installation continues in Units E and F
- Roof panel installation continues
- Drywall installation continues and drywall mud has started
- Interior CMU work is taking place
- Electric rough in continues in D, E and F 2nd floor
- Overhead plumbing continues

Planned Activities for Next Week:

- Roof panel installation will continue
- Glass installation will continue in Units E and F
- MEP above ceiling on the 2nd floor classroom wings continues
- Paint in available rooms will continue
- Drywall installation will continue
- Interior masonry walls will continue
- MEP in wall rough continues

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Metal roof panels installation over the Unit B/C connector



Drywall mud has started in the admin area

PHOTOS




Drywall mud in restroom of admin area is taking place as well




Drywall installation is taking place in the 2nd floor Unit D classrooms




Block fill has started in the 2nd floor Unit C and D classroom wings



Masonry lintel infills are taking place throughout



Duct insulation has started in the kitchen area



Overhead piping insulation continues in Unit D 2nd floor