



**GARMANN
MILLER**
ARCHITECTS
ENGINEERS

Construction Weekly

Project: Elida Local Schools

Week of: 12/21/2020

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
01-04-2021	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
12-28-2020	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
01-20-2021	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Ductwork continues in Units C, D, E and F 2nd floor
- Window installation continues in Units E and F
- Roof panel installation continues
- Drywall installation continues
- Interior CMU work is taking place
- Electric rough in continues in D, E and F 2nd floor
- Overhead plumbing continues

Planned Activities for Next Week:

- Roof panel installation will continue
- Glass installation will continue in Units E and F
- MEP above ceiling on the 2nd floor classroom wings continues
- Paint in available rooms will continue
- Drywall installation will continue
- Interior masonry walls will continue
- MEP in wall rough continues

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Metal roof panels installation over the kitchen area



Metal wall panels continue to be installed


PHOTOS



North side gym panel installation has started



Block Fill and paint in the main electrical room




Block Fill has started in the classrooms on the 2nd floor of Unit C



Drywall continues in the Admin area



Drain pipe insulation continues in Unit B



Overhead piping continues in Unit D 2nd floor