



Project: Elida Local Schools

Week of: 08/10/2020

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
08-17-2020	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
08-17-2020	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
08-19-2020	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- CMU being installed in Units B, C, D and E
- Floor pour for the student dining is complete
- Electrical, Mechanical and Plumbing in wall rough where needed
- Steel installation and decking is taking place in Unit B, C and D
- Wood blocking is taking place in Unit A
- 2nd floor decking is being installed in classroom wings

Planned Activities for Next Week:

- Veneer prep and start will take place this week on Unit A
- CMU will continue in Units B, C and E
- Electrical and plumbing to follow masons
- Electric panels will continue
- Roof blocking will continue where available
- Steel installation in B and C will continue
- Concrete prep and pour the 2nd floor of C and D

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Bar joist installation on the kitchen area



Roof dry in at the student dining is complete

PHOTOS



Louvers installed on the North wall of the gym in preparation for veneer



Student dining area concrete floor pour complete



Steel and decking set in the classroom central hub area



Steel for classroom hub viewing from the top



Unit E masonry bearing walls have started



Unit D housekeeping pad for mezzanine equipment complete