



Project: Elida Local Schools

Week of: 06/01/2020

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
06-08-2020	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
06-08-2020	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
06-17-2020	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- CMU being installed in Units A, B and C
- Underground sanitary in D
- Underground electric throughout
- Electrical, Mechanical and Plumbing in wall rough where needed
- Floor prep for concrete pours continues and concrete pours taken place
- Precast installed in A, B and D

Planned Activities for Next Week:

- Concrete floor pours will continue
- CMU will continue in Units A, B and C
- Electrical and plumbing to follow masons
- Electric underground as areas are available
- Wall penetrations will go in as needed with masonry installation

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



CMU installation around the student dining



Precast set above the student dining area (unit b)

PHOTOS



Unit D precast set



Unit A precast set by gymnasium



Concrete floor prep and gym walls in unit A



Floor prep under Unit A mezzanine



Unit C classroom walls being installed



Walls for the media center area being installed

PHOTOS



View of the classroom wing areas from unit B



View of the student dining area from atop the precast



View under the precast of the student dining area



View of the student dining from the east side looking west



View of the administrative area being prepped for CMU installation



Underground sanitary being installed in Unit D