



Project: Elida Local Schools

Week of: 05/04/2020

PROJECT TEAM

Owner: Elida Local Schools.....
Architect: Garmann/Miller.....
Construction Manager: Peterson Construction Company.....

FUTURE MEETING DATES

Date	Time	Location	Topic
05-11-2020	1300hrs.....	Peterson Job Trailer (Skype).. Peterson Job Trailer (Skype).. Elida District Office (Skype)....	Contractor Progress Meeting Owner Project Update Meeting Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- CMU being installed on the North gym wall
- Underground sanitary
- Underground electric
- Electrical, Mechanical and Plumbing in wall rough where needed
- Floor prep for concrete pours has started
- Water line installation continues

Planned Activities for Next Week:

- Concrete floor pours will start
- CMU will continue mostly at the gym area
- Electrical and plumbing to follow masons
- Electric underground in main electrical room
- Wall penetrations will go in as needed with masonry installation

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Underground electric being installed to the main electric room to switchgear



South gym wall taken to bearing height

PHOTOS



Unit B masonry by the kitchen going up, and doorframes set



View of gym walls from the northeast side of gym



Underground electric duct bank being run down the main corridor from Unit A to B



Elevator pit poured and covered to protect it



Floor prep taking place in Unit C classroom wing



Fire Hydrant installed along the North side of the gym