



Project: Elida Local Schools

Week of: 04/06/2020

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
04-13-2020	0900hrs	Peterson Job Trailer (Skype) ..	Contractor Progress Meeting
04-13-2020	1030hrs	Peterson Job Trailer (Skype) ..	Owner Project Update Meeting
04-15-2020	1000hrs	Elida District Office (Skype)	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Unit C, D and E footings
- Underground sanitary
- Temp electricity prep work
- Foundation block in Unit A and B
- Underground plumbing and sleeves
- CMU Mockup wall

Planned Activities for Next Week:

- Exterior footings to be complete, interior footings to start
- CMU will continue mostly at the gym area
- Underground plumbing and footing sleeves
- Masonry rough in will be ongoing as mason progress
- Underground sanitary and structures, and waterline

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Masonry mockup installed for CMU review



Footings being poured along the Unit E classroom wing

PHOTOS



Footing installed for the far south doorway in Unit E classroom wing



CMU foundation wall with insulation started in Unit B student dining, kitchen area



Underground plumbing started for restrooms off the gym in Unit A



Column footings complete in the media center in Unit B



Sleeves for through wall penetrations being laid out and prepped for walls



Sanitary man hole installation along the northwest side of the building area