



Project: Elida Local Schools

Week of: 03/30/2020

PROJECT TEAM

Owner: Elida Local Schools.....
Architect: Garmann/Miller.....
Construction Manager: Peterson Construction Company.....

FUTURE MEETING DATES

Date	Time	Location	Topic
04-06-2020	0900hrs.....	Peterson Job Trailer.....	Contractor Progress Meeting
04-06-2020.....	1030hrs.....	Peterson Job Trailer.....	Owner Project Update Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Unit B footings
- Underground sanitary
- Temp electricity prep work
- Foundation block in Unit A
- Underground plumbing and sleeves
-

Planned Activities for Next Week:

- Unit B footings
- Unit C footings
- Underground plumbing and footing sleeves
- Temp. electric and layout
- Underground sanitary and structures

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Rebar placement for Gym footings



Concrete Pour for the masonry mock-up

PHOTOS



Unit a gym foundations and rebar



Underground plumbing being installed



Unit B footing and rebar



Unit B footings and rebar



Column pads prepped for rebar and concrete
for Unit B



Unit A gym corner masonry foundations

PHOTOS



Masonry foundations in Unit A



Underground utility tie in across the road from the Admin office to the site



Wire Mesh stored on site for concrete pours



Temporary electric meter install



Up close view of underground plumbing install



Column pad prep for Unit B with rebar installed