Hilton Head Island Middle School Renovation

1/31/2022

2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JAN	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPL
87 Hilton Head Island Middl	le												
CONSTRUCTION													
				\$0	\$0			\$0			\$0		
51925387 552005 50000	BUILDING & SITE CONSTRUCTION	\$19,705,079	(1 - 7 7	\$19,623,910	\$0			\$0			\$19,623,910		
51925387 558000 50000	MOBILE MODULAR CLASSROOMS		\$81,169	\$81,169				\$0		\$81,169	\$0		
51925387 552006 52001	SAFETY/SECURITY	\$707,020		\$588,631			\$0	\$0			\$588,631	0.0%	
51925387 569001 50000	CONSTRUCTION CONTINGENCY	\$1,326,786		\$1,326,786	\$0	\$0	\$0	\$0			\$1,326,786	0.0%	
	TOTAL CONSTRUCTION	\$21,738,885	-\$118,389	\$21,620,496	\$0	\$0	\$0	\$0	\$0	\$81,169	\$21,539,327	0.4%	-
RE-CONST/SITE PREP													
1925387 539514 50000	GEOTECHNICAL CONSULTANT	\$10,000	\$5,000	\$15,000	\$0		\$11,325	\$11,325			\$3,676	75.5%	
1925387 539516 50000	WETLANDS & LAND SURVEY	\$50,000	(\$5,000)	\$45,000	\$0		\$39,215	\$39,215			\$5,785	87.1%	
		, ,	(,,,,,,,,	\$0	\$0		, ,	\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$60,000	\$0	\$60,000	\$0	\$0	\$50,540	\$50,540	\$0	\$0	\$9,461	84.2%	
ESIGN CONSULTANTS													<u> </u>
925387 539513 50000	A/E FEES/CABLE PKG/TEMP CLASS RM PKG	\$1,413,028	\$23,168	\$1,436,196		\$335,474	\$637,286	\$972,760		\$463,436	\$0	100.0%	
1925387 539521 50000	REIMBURSABLES	\$25,000	1 -7	\$60,385		\$125	\$1,338	\$1,463		\$58,922	\$0		
925387 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000		\$0		Ψ120	ψ1,000	\$0		ψ00,022	\$0		
925387 539519 50000	OTHER CONSULANTS	\$25,000		\$25,000				\$0			\$25,000	0.0%	
925387 535923 50000	CM/GC PRECONSTRUCTION FEE	\$96.128		\$96,128				\$0		\$60.000	\$36,128	62.4%	
925387 569003 50000	DESIGN CONTINGENCY	\$70.651		\$37.098				\$0		ψου,σοσ	\$37.098	0.0%	
0.02000 00000	TOTAL DESIGN CONSULTANTS	, .,	(1,)	, , , , , , , , , , , , , , , , , , , ,	\$0	\$335,599	\$638,624	\$974,224	\$0	\$582,357	\$98,226	94.1%	_
ARIOUS VENDORS													
1925387 535000 50000	ADVERTISING	\$2,000		\$2,000		\$1,858		\$1,858	\$0		\$142	92.9%	-
1925387 536000 50000	PRINTING & BINDING	\$1,000		\$1,000		ψ1,000		\$0	\$0		\$1,000	0.0%	
1925387 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865		\$15,865				\$0	ΨΟ		\$15,865	0.0%	-
925387 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000				\$0			\$5,000	0.0%	
1925387 532400 50000	BUILDER'S RISK INSURANCE	\$86,956		\$86,956				\$0			\$86,956	0.0%	_
1925387 539902 50000	INSPECTION FEES	\$267,130		\$267,130				\$0			\$267,130	0.0%	
1925387 532100 50000	UTILITIES COST/FEES	\$100.000		\$100.000				\$0			\$100,000	0.0%	
1923387 332100 30000	TOTAL VARIOUS VENDORS	\$477.951		\$477.951	\$0	\$1,858	\$0	\$1,858	\$0	\$0	\$476.093	0.0%	
&E	TOTAL VARIOUS VERDORS	Ψ477,331	Ψ0	Ψ477,331	ΨΟ	ψ1,000	ΨΟ	ψ1,000	Ψ	Ψυ	\$470,033	0.470	-
925387 541000 50000	FURNITURE PIECES UNDER \$5,000	\$750.000	1	\$750,000				\$0	 		\$750,000	0.0%	\vdash
925387 554000 52001	RADIO EQUIPMENT	Ψ130,000	\$118.389	\$118,389		\$118.389		\$118.389			\$730,000		
925387 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$20,170		\$20,170		ψ110,509		\$110,309	 		\$20,170		
925387 554008 50000	MEDIA CENTER RESOURCES	\$200,000		\$200,000				\$0			\$200,000	0.0%	
925387 541004 50000	ATHLETIC EQUIPMENT	\$100,000		\$100,000				\$0 \$0	 		\$100,000	0.0%	
925387 554000 50000	ATHLETIC EQUIPMENT OVER \$5.000	\$75,000		\$75,000				\$0 \$0			\$75,000	0.0%	1
925387 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$500,000		\$500,000				\$0			\$500,000	0.0%	\vdash
925387 554500 50000	TECHNOLOGY EQUIPMENT ONDER \$5,000	\$100,000		\$100,000				\$0 \$0			\$100,000	0.0%	
31923307 334300 30000	TOTAL FF&E			\$1,863,559	\$0	\$118,389	\$0	\$118,389	\$0	\$0	\$1,745,170	6.4%	+
	TOTAL INDICATOR			. , ,	-	,	0000.401			0500.655	. , ,	40.00	
	TOTAL INDIRECT COST	\$3,937,928	\$118,389	\$4,056,317	\$0	\$455,846	\$689,164	\$1,145,010	\$0	\$582,357	\$2,328,950	42.6%	+-
1925387 569004 50000	PROJECT CONTINGENCY	\$1,086,943		\$1,086,943							\$1,086,943		
	TOTAL HHIM RENOVATIONS	\$26 763 7E6		\$26.763.7E6	\$0	\$455,846	\$680 164	\$1 14E 040	\$0	\$663,526	\$24 955 220	6.8%	
	TOTAL HIM RENOVATIONS	⊅∠ 0,/03,/56	\$0	\$26,763,756	\$0	\$455,046	\$689,164	\$1,145,010	D 0	\$00J,526	\$24,955,220	0.8%	