## **Hilton Head Island Middle School Renovation**

2/28/2022

204		_ £			<b></b>		
201	 ĸ	eп	-11	211	ш	um	

ACCOUNTS FOR: 519			TRANFRS	REVISED	2020	2021	2022	TOTAL TO	P.O.		AVAILABLE	PCT	PCT
7 Hilton Head Island Middl	2019 PROJECTS	APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-JUNE	JULY-FEB	DATE	ENCUMB	ENCUMB	BUDGET	USED	COMP
ONSTRUCTION													
UNSTRUCTION				\$0	\$0			\$0			\$0	100.0%	T
925387 552005 50000	BUILDING & SITE CONSTRUCTION	\$19,705,079	(\$81,169)	\$19,623,910	\$0			\$0			\$19,623,910	0.0%	
925387 558000 50000	MOBILE MODULAR CLASSROOMS	ψ10,1 00,010	\$81,169	\$81,169	Ψΰ			\$0		\$81,169	\$0		
925387 552006 52001	SAFETY/SECURITY	\$707,020	(\$118,389)	\$588,631			\$0	\$0		ψο 1,100	\$588,631	0.0%	
925387 569001 50000	CONSTRUCTION CONTINGENCY	\$1,326,786		\$1,326,786	\$0	\$0	\$0	\$0			\$1,326,786	0.0%	
020001 000001 00000	TOTAL CONSTRUCTION	\$21,738,885			\$0	\$0	\$0	\$0	\$0	\$81,169		0.4%	
RE-CONST/SITE PREP													-
925387 539514 50000	GEOTECHNICAL CONSULTANT	\$10,000	\$5,000	\$15,000	\$0		\$11.325	\$11.325			\$3,676	75.5%	
925387 539516 50000	WETLANDS & LAND SURVEY	\$50,000	(\$5,000)	\$45,000	\$0		\$39,215	\$39,215			\$5,785	87.1%	.—
020007 000010 00000	WEIGHTS & BUILD CONVEY	ψου,οοο	(ψο,σσσ)	\$0	\$0		ψου,Σ το	\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$60,000	\$0	\$60,000	\$0	\$0	\$50,540	\$50,540	\$0	\$0		84.2%	
SIGN CONSULTANTS													
925387 539513 50000	A/E FEES/CABLE PKG/TEMP CLASS RM PKG	\$1,413,028	\$23,168	\$1,436,196		\$335,474	\$637,286	\$972,760		\$463,436	\$0	100.0%	t-
925387 539521 50000	REIMBURSABLES	\$25.000	\$35,385	\$60,385		\$125	\$1,338	\$1,463		\$58.922	\$0		
925387 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000	(\$25,000)	\$0		Ψ123	ψ1,000	\$0		Ψ30,322	\$0		
925387 539519 50000	OTHER CONSULANTS	\$25,000	(ψ20,000)	\$25,000				\$0			\$25,000	0.0%	
925387 535923 50000	CM/GC PRECONSTRUCTION FEE	\$96,128		\$96,128				\$0		\$60,000	\$36,128	62.4%	
925387 569003 50000	DESIGN CONTINGENCY	\$70,651	(\$33.553)	\$37.098				\$0		ψ00,000	\$37,098	0.0%	
323307 303003 30000	TOTAL DESIGN CONSULTANTS	\$1,654,807	(ψου,οου) \$0	,	\$0	\$335,599	\$638,624	\$974,224	\$0	\$582,357			
ARIOUS VENDORS													-
925387 535000 50000	ADVERTISING	\$2,000		\$2,000		\$1.858		\$1,858	\$0		\$142	92.9%	+-
925387 536000 50000	PRINTING & BINDING	\$1,000		\$1,000		ψ1,000		\$0	\$0		\$1,000	0.0%	
925387 534500 50000	USER PURCHASED TECHNOLOGY	\$15.865		\$15.865				\$0	ΨΟ		\$15.865	0.0%	
925387 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000				\$0			\$5,000	0.0%	
925387 532400 50000	BUILDER'S RISK INSURANCE	\$86,956		\$86,956				\$0			\$86,956	0.0%	
925387 539902 50000	INSPECTION FEES	\$267,130		\$267,130				\$0			\$267,130	0.0%	
925387 532100 50000	UTILITIES COST/FEES	\$100.000		\$100,000				\$0			\$100,000	0.0%	
923307 332100 30000	TOTAL VARIOUS VENDORS	\$477,951	\$0	\$477,951	\$0	\$1,858	\$0	\$1,858	\$0	\$0		0.0%	
&E	TOTAL VARIOUS VERBORS	<b>\$477,001</b>		Ψ411,001	- 40	<b>\$1,000</b>	Ψ0	ψ1,000	**	- 40	ψ-17 0,000	0.470	+
925387 541000 50000	FURNITURE PIECES UNDER \$5,000	\$750,000		\$750,000				\$0			\$750.000	0.0%	+
925387 554000 52001	RADIO EQUIPMENT	Ψ130,000	\$118.389	\$118.389		\$118.389		\$118.389			\$730,000		+-
925387 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$20.170	φ110,309	\$20,170		ψ110,J09	1	\$110,369			\$20,170	0.0%	+-
925387 554008 50000	MEDIA CENTER RESOURCES	\$200,000		\$200,000				\$0			\$200,000	0.0%	
925387 541004 50000	ATHLETIC EQUIPMENT	\$100,000		\$100,000			1	\$0 \$0			\$100,000	0.0%	
925387 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$75,000		\$75,000			1	\$0			\$75,000	0.0%	
925387 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$500,000		\$500,000				\$0			\$500.000	0.0%	
925387 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$100,000		\$100,000				\$0			\$100,000	0.0%	
020001 004000 00000	TOTAL FF&E		\$118,389	\$1,863,559	\$0	\$118,389	\$0	\$118,389	\$0	\$0			
<u> </u>	TOTAL INDIRECT COST	\$3.937.928	\$118,389	\$4.056.317	\$0	\$455.846	\$689.164	\$1.145.010	\$0	\$582.357	\$2.328.950	42.6%	,—
		, , , , , , ,		, ,,.		Ţ,	,,. <b>.</b>	Ţ-,, <b>-</b> 10	,	, , <b>.</b>	, , , , , , , ,	1_1070	匚
1925387 569004 50000	PROJECT CONTINGENCY	\$1,086,943		\$1,086,943							\$1,086,943		$\vdash$
	TOTAL HHIM RENOVATIONS	\$26,763,756	\$0	\$26,763,756	\$0	\$455,846	\$689,164	\$1,145,010	\$0	\$663,526	\$24,955,220	6.8%	,