## Hilton Head Island Middle School Renovation

5/31/2022 2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-MAY	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
87 Hilton Head Island Middle	e												
CONSTRUCTION		-						-		-			
51925387 552005 50000	BUILDING & SITE CONSTRUCTION	\$19,705,079	\$8,621,710	\$28,326,789	\$0			\$0		\$28,326,789	\$0		
51925387 558000 50000	MOBILE MODULAR CLASSROOMS		\$0	\$0				\$0			\$0	100.0%	
51925387 552006 52001	SAFETY/SECURITY	\$707,020	(\$707,020)	\$0		<b>^</b>	\$0	\$0			\$0	100.0%	
51925387 569001 50000	CONSTRUCTION CONTINGENCY	\$1,326,786	(\$1,326,786)	\$0	\$0	\$0	\$0	\$0			\$0	100.0%	
	TOTAL CONSTRUCTION	\$21,738,885	\$6,587,904	\$28,326,789	\$0	\$0	\$0	\$0	\$0	\$28,326,789	\$0	100.0%	<u>,</u>
PRE-CONST/SITE PREP													
51925387 539514 50000	GEOTECHNICAL CONSULTANT	\$10,000	\$1,325	\$11,325	\$0		\$11,325	\$11,325			\$0	100.0%	
51925387 539516 50000	WETLANDS & LAND SURVEY	\$50.000	(\$10,785)	\$39,215	\$0		\$39,215	\$39,215			\$0	100.0%	
				\$0	\$0			\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$60,000	(\$9,461)	\$50,540	\$0	\$0	\$50,540	\$50,540	\$0	\$0	\$0	100.0%	
													+
DESIGN CONSULTANTS 51925387 539513 50000	A/E FEES/CABLE PKG/TEMP CLASS RM PKG	\$1.413.028	\$23,168	£1.400.400		\$335.474	¢700.005	¢1.000.100		\$367.027	/ \$0	100.0%	. <u> </u>
51925387 539513 50000	REIMBURSABLES	\$1,413,028	1 . 7	\$1,436,196		\$335,474 \$125	\$733,695 \$1,618			\$367,027	1.1		
51925387 539521 50000	TECHNOLOGY CONSULTANTS	\$25,000	\$35,385 (\$25,000)	\$60,385 \$0		\$125	\$1,010	\$1,743 \$0		\$38,04Z	\$0 \$0	100.0%	
51925387 539519 50000	OTHER CONSULANTS	\$25,000	(\$25,000)	\$25,000				\$0			\$25,000	0.0%	
51925387 535923 50000	CM/GC PRECONSTRUCTION FEE	\$25,000		\$25,000				\$0		\$84.981	\$25,000	88.4%	
51925387 569003 50000	DESIGN CONTINGENCY	\$70.651	(\$33,553)	\$37.098				\$0		\$0 <del>4</del> ,901	\$37.098	0.0%	
01020001 000000 00000	TOTAL DESIGN CONSULTANTS		\$0	\$1,654,807	\$0	\$335,599	\$735,313	\$1,070,912	\$0	\$510,650	1 - 1	95.6%	-
								.,,,					
VARIOUS VENDORS													
51925387 535000 50000	ADVERTISING	\$2,000	(\$142)	\$1,858		\$1,858		\$1,858	\$0		\$0	100.0%	
51925387 536000 50000	PRINTING & BINDING	\$1,000	(\$1,000)	\$0				\$0	\$0		\$0	100.0%	
51925387 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865	(\$15,865)	\$0				\$0			\$0	100.0%	
51925387 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000	(\$5,000)	\$0				\$0			\$0	100.0%	
51925387 532400 50000	BUILDER'S RISK INSURANCE	\$86,956		\$86,956				\$0		\$6,466	1 1	7.4%	
51925387 539902 50000	INSPECTION FEES	\$267,130	(\$00.070)	\$267,130			<b>\$100</b>	\$0			\$267,130	0.0%	
51925387 532100 50000	UTILITIES COST/FEES TOTAL VARIOUS VENDORS	\$100,000 \$477.951	(\$99,872) (\$121.879)	\$128 \$356.072	\$0	\$1,858	\$128 \$128	\$128 \$1.986	\$0	\$6.466	\$0.00 \$347.620	100.0%	
FF&E	TOTAL VARIOUS VENDORS	\$477,951	(\$121,879)	\$356,072	\$U	\$1,000	\$120	\$1,900	φU	\$0,400	\$347,620	2.4%	<u>'</u>
51925387 541000 50000	FURNITURE PIECES UNDER \$5,000	\$750,000	(\$750,000)	\$0				\$0			\$0	100.0%	
51925387 554000 52001	RADIO EQUIPMENT	<i><i><i>ψ</i>, 00,000</i></i>	\$118,389	\$118,389		\$118,389		\$118,389			\$0	100.0%	
51925387 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$20,170	(\$20,170)	\$0		\$1.10,000		\$0			\$0	100.0%	
51925387 554008 50000	MEDIA CENTER RESOURCES	\$200,000	(\$100,000)	\$100,000				\$0			\$100,000	0.0%	
51925387 541004 50000	ATHLETIC EQUIPMENT	\$100.000	(\$100,000)	\$0	1			\$0			\$0	100.0%	
51925387 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$75,000	(\$75,000)	\$0				\$0			\$0	100.0%	
51925387 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$500,000	(\$50,000)	\$450,000				\$0			\$450,000	0.0%	
51925387 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$100,000	(\$50,000)	\$50,000				\$0			\$50,000	0.0%	
	TOTAL FF&E			\$718,389	\$0	\$118,389	\$0	\$118,389	\$0	\$0	\$600,000	16.5%	<b>.</b>
		£2.027.000	(64 450 404)	£0.770.007		£455.040	¢705 004	64 044 007		\$547.440	£4.000.005	62.00	
	TOTAL INDIRECT COST	\$3,937,928	(\$1,158,121)	\$2,779,807	\$0	\$455,846	\$785,981	\$1,241,827	\$0	\$517,116	\$1,020,865	63.3%	<del>' </del>
51925387 569004 50000	PROJECT CONTINGENCY	\$1,086,943	(\$1,086,943)	\$0							\$0		
	TOTAL HHIM RENOVATIONS	\$26,763,756	\$4,342,840	\$31,106,596	\$0	\$455,846	\$785,981	\$1,241,827	\$0	\$28,843,905	\$1,020,865	96.7%	3