

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

Original Appropriations:	\$9,432,830	Encumbered and Paid:	\$10,456,976
Transfers/Adjustments:	\$2,966,875	Paid to Date:	\$2,907,928
Revised Budget:	\$12,399,705	Available Budget:	\$1,942,729

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletic Equipment <\$5,000

Athletics

Special Inspections (from District 01 Design Services)

Survey for Athletic

Project Details: Scope of work includes new turf field, scoreboards and field house addition.

Monthly Progress: Construction in progress. Turf field replacement is complete. Closeout to take place with Phase 2.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925398-2


Current Phase: Construction

Phase %: 70%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Survey Services (BLHS)

Technology /Infrastructure

Project Details: Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes gym bleachers and scoreboards, softball backstop, field improvements and concession restrooms.

Monthly Progress: Construction in progress. IT server room renovations in nearing completion. Athletic field house is being repriced. Gym renovations are being pushed to after basketball season. Change to July closeout. Bullet-proof glass film is installed on the front entry.