

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



## Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton      Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,949,949	Available Budget:	\$2,831,560

### 2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Design

Phase %: 10%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**

**Athletics**

**Safety/Security**

**Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

**Monthly Progress:** Design is in progress. Construction has been initially scheduled for 2022.