

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	\$1,788,964
Transfers/Adjustments:	\$3,853	Paid to Date:	\$330,790
Revised Budget:	\$5,262,627	Available Budget:	\$3,473,663

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
Technology /Infrastructure

Project Details: Scope of work includes Technology/Infrastructure renovation and buildout of building server rooms.

Monthly Progress: Closeout is in progress. Final documents are being reviewed.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925380-2


Current Phase: Bid and Award

Phase %: 55%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Athletics
Design Services (BMS)
Safety/Security
Survey Services (BMS)
Technology /Infrastructure

Project Details: Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Demolition of football bleachers has been postponed until after football season. Abatement testing is complete. Pricing is in review.