

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



## H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Ryan Milling

Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$5,337,878
Transfers/Adjustments:	\$986,914	Paid to Date:	\$3,502,990
Revised Budget:	\$5,343,213	Available Budget:	\$5,336

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

CM Pre-Con Services (HEMMS)

Design Services printing (HEMMS)

Safety/Security

Technology /Infrastructure

Technology software

**Project Details:** Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

**Monthly Progress:** Construction is complete. Closeout to take place with Phase 2.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2


Current Phase: Construction

Phase %: 80%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletic Equip Under \$5,000

Athletics

Design Services (HEMMS)

Safety/Security

Technology /Infrastructure

Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

**Monthly Progress:** Construction in progress, shop drawings in progress. Generator has been placed, electrical is complete and pending test. Door hardware is on order.