

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



Hilton Head Early Childhood Center 165 Pembroke Dr, Hilton Head Island 29926

Cluster: Hilton Head Principal: Kim Bratt

Original Appropriations:	\$2,484,137	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,484,137	Available Budget:	\$2,365,748

2019 Bond Referendum Renovation

Project ID: 51925317-1


Current Phase: Design

Phase %: 13%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Playgrounds
Safety/Security
Technology/Infrastructure

Project Details: Project scope includes Safety/Security, Technology/Infrastructure, and Playground improvements.

Monthly Progress: Design is in progress. Kick-off meeting has taken place. Construction has been initially scheduled for 2022.