

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022




## Hilton Head Island Elementary School

### Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925362-3

Current Phase: Construction Phase %: 85% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q3 2021 Construction End: Q2 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Project scope includes Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Construction is in progress. Submittals are being prepared. IT room renovation is complete. Cameras and PA system installation in progress. Cutover on electrical systems is in progress.