

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2022



Hilton Head Island Elementary School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation

Project ID: 51925362-3


Current Phase: Construction

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q3 2021

Construction End: Q2 2022

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Project Details: Project scope includes Safety/Security and Technology/Infrastructure improvements.

Monthly Progress: Construction is in progress. Submittals are being prepared. IT room renovation is complete. Cameras and PA system installation in complete. Cutover on electrical systems is complete. Substantial completion pending.