

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2022



## Hilton Head Island Elementary School 30 School Rd, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Sarah Owen

Original Appropriations:	\$2,283,275	Encumbered and Paid:	\$4,127,461
Transfers/Adjustments:	\$1,844,186	Paid to Date:	\$3,233,041
Revised Budget:	\$4,127,461	Available Budget:	\$0

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925362-1


Current Phase: Closeout

Phase %: 94%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**CM Pre-Con Services (HHIES)**  
**Design Services printing (HHIES)**  
**Playgrounds**  
**Safety/Security**  
**Special Inspections (from District 01 Design Services)**  
**Technology /Infrastructure**  
**Technology software**

**Project Details:** Project scope includes Safety/Security, Technology/Infrastructure, and Playground improvements.  
**Monthly Progress:** Construction is complete. Closeout to take place with Phase 3.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925362-2


Current Phase: Closeout

Phase %: 94%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**Design Services (HHIES)**  
**Safety/Security**  
**Technology /Infrastructure**  
**Technology Items under \$5,000**

**Project Details:** Project scope includes Safety/Security and Technology/Infrastructure improvements.  
**Monthly Progress:** Construction is complete. Closeout to take place with Phase 3.