

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022




Hilton Head Island High School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925396-3**

Current Phase: Bid and Award Phase %: 68% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q1 2022 Construction End: Q4 2022

■ Architect Selection
 ■ Design/Permitting
 ■ Project Bid
 ■ Construction
 ■ Closeout

Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology/Infrastructure


Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Design is complete. Pricing is in progress.

Phase 4 - 2019 Bond Referendum Renovation **Project ID: 51925396-4**

Current Phase: Planning Phase %: 1% Delivery Method: CMAR

Design Firm: TBD Contractor: TBD



■ Architect Selection
 ■ Design/Permitting
 ■ Project Bid
 ■ Construction
 ■ Closeout

Scope: 2019 Bond Referendum

Design for building renovations

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Design of building renovation to start in Spring of 2022. Decision required on conceptual design options prior to design beginning.