

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2022



Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$3,487,227
Transfers/Adjustments:	(\$690,957)	Paid to Date:	\$3,017,278
Revised Budget:	\$9,445,458	Available Budget:	\$5,958,231

Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925396-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q3 2020

Construction End: Q1 2021

Scope: 2019 Bond Referendum

Athletics

CM Pre-Con Services (HHIHS)

Special Inspections (from District 01 Design Services)

Project Details: Phase 1 scope of work includes stadium improvements to the lights.

Monthly Progress: Phase 1 work is complete.

Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925396-2

Current Phase: Construction

Phase %: 90% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Construction Start: Q2 2021

Construction End: Q1 2022

Scope: 2019 Bond Referendum

Athletics

Design Services (HHIHS)

Survey Services (HHIHS)

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Construction in progress. Turf field has been installed. Logos for center of field are delivered and pending acceptable weather and availability for installation.