

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$1,808,536
Transfers/Adjustments:	\$0	Paid to Date:	\$1,210,036
Revised Budget:	\$26,763,756	Available Budget:	\$24,955,220

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Bid and Award

Phase %: 43%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum
Renovations
Safety/Security**

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: 100% Construction Documents are complete. Construction will start with fire lane improvements, setting mobile units, and new addition foundation for six classroom addition. Pricing is in progress.