

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



Lady's Island Elementary School 73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort Principal: Davina Coleman


Original Appropriations:	\$1,757,099	Encumbered and Paid:	\$854,316
Transfers/Adjustments:	(\$21,841)	Paid to Date:	\$288,534
Revised Budget:	\$1,735,258	Available Budget:	\$880,942

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925335-1

Current Phase: Construction Phase %: 80% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
Playgrounds
Safety/Security
Special Inspections (from District 01 Design Services)
Survey Services (LIES)
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems. Playground areas will be updated.


Monthly Progress: Construction is nearing completion. Pending documentation for substantial completion of main building improvements. Playground renovations are in progress. Demolition of existing playground is in progress. New equipment installation is in progress.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925335-2

Current Phase: Bid and Award Phase %: 65% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: AJAX



Scope: 2019 Bond Referendum
Design Services (LIES)
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, and electrical systems.

Monthly Progress: Design is complete. Pricing is in progress. Construction is scheduled for Summer 2022.